



## Onsite HQ

150 West 15th Street  
150 15th Street West  
North Vancouver, BC V7M 1R5  
May 11th, 2021

# DHW & Pre-heat Room

P1 & P2 Mechanical Room

## Section 1:

*Confirm you have read and are complying with the Strata corporation's COVID-19 safety protocols*

Yes

*Confirm the domestic hot water tanks, pipe work and fittings free and clear of any leaking components*

No

leaking fitting



Picture 1

*Confirm all the isolation valve to the tanks open and all domestic hot water tanks fully operational*

Yes

*Confirm the domestic hot and cold water piping insulation intact and free from any water staining*

Yes

## Section 2:

*Record the average domestic hot water temperature for all tanks (Degrees F) (Add pictures of temp. gauges)*

Yes

*Confirm you have drained the silt and sediment from the bottom of each tank until the water runs clear*

Yes

*Confirm the temperature and pressure relief valves have been tested and the valves have re-seated correctly*

Yes

*Confirm the date when the sacrificial anodes were removed from each tank and inspected? (Complete every 2 years)*

May 11th, 2021

*Confirm domestic hot water pumps activated when the tank aquastat reached set point*

Yes

### Section 3:

*Company Name:*

summit  
consultants

*Person completing maintenance:*

Paul Ellis

*By signing this document you are confirming the information you provided is correct. Signature:*



*Checked by: **Paul Ellis** May 11th, 2021 10:42 am*



*Reviewed by: **Onsite HQ** May 18th, 2021 12:11 pm*





Picture 1